

2015 Klarman Hall Construction Schedule

<u>Month</u>	<u>Activity</u>
February	Start interior framing and drywall South Block Structural Steel installation complete
March	Gartner (skylight installer) mobilizes on site Start interior framing and drywall North Block
20 th April	Two-way traffic on East Ave (no bike lanes)
May	Glazing of Windows complete Drywall complete in South Block, start painting
June	Drywall complete in North Block, start painting
July	Gartner Atrium skylight glazing in place Painting in South block complete
August	Elevator installed
September	Atrium sunshade frames and grating in place Green Roofs installed
October	East Ave Bosque construction completed (trees in Spring '16) Install Finish Floor in Atrium Painting in South and North Block complete Auditorium finishes and painting complete
November	East Ave Bosque benches installed Paint Atrium
December	Testing and balancing, commissioning of Building Systems Final Inspections and punch list items